

# PREPARING FOR FIRST LIGHT TO BEAMLINES

Robert Winarski

*APS Upgrade Beamline Installation Coordinator,  
Physicist, X-ray Science Division*




Argonne National Laboratory is a  
U.S. Department of Energy laboratory  
managed by UChicago Argonne, LLC.



# WHAT WE HAVE ACCOMPLISHED

## Preparing beamlines for the new APS storage ring

- Technical teams have been working since early 2023 to ready every beamline for the new APS
- Work has included building entirely new beamlines, adding new infrastructure, new beamline components, new optics, new instrumentation, and new controls systems
- We are currently surveying beamlines to optimize alignments to the new storage ring lattice






# WHAT WE ARE WORKING ON NOW

## Preparing every beamline for first X-rays

- Last week, we began work at the 35-BM accelerator diagnostics beamline
- Next week, we start bringing the first user beamlines online (27-ID and 29-ID)
- We will bring beamlines back online safely and as rapidly as possible according to the plan developed by APS management
- All beamline enclosures must pass shielding validations by the Commissioning Readiness Review Team (CRRT) in coordination with Health Physics before scientific commissioning



# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- FDR approved

**Final Design Report (FDR)  
has been approved by the  
PSC Design Review  
Committee and all  
outstanding issues have  
been addressed and verified**

**Approval Memo from PSC  
Deputy ALD for Operations**

# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- ✓ FDR approved
- Survey model approved

**Survey model is based on FDR Component Reference Table (CRT) positions and beamline ray traces**

**This step involves a verification of the fiducial data for existing components**

**Model is approved by beamline representatives and survey engineers**



# (RE)ALIGNING BEAMLINES

- All beamlines will be aligned to the new storage ring lattice based on the approved ray tracings and component reference tables (CRT) from the Final Design Report (FDR)
- All ID beamlines will be adjusted horizontally and vertically (X shift and Y shift of only a few millimeters)
- All BM beamlines will be shifted ~42 mm inboard horizontally plus an angular adjustment, and vertically (X shift with  $\theta_y$  rotation and Y shift)



# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- ✓ FDR approved
- ✓ Survey model approved
- Infrastructure complete (shielded enclosures, utilities)**
- Beamline components installed**

**We are working with you to ensure that your beamline is ready for operation**

# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- ✓ FDR approved
- ✓ Survey model approved
- ✓ Infrastructure complete (shielded enclosures, utilities)
- ✓ Beamline components installed
- Beamline controls verified**

**All beamline controls necessary for delivering beam to the entire beamline must be operational**

**Please work with your Beamline Controls and Data Acquisition (BCDA) and IT representatives to ensure that your beamline systems are ready**



# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- ✓ FDR approved
- ✓ Survey model approved
- ✓ Infrastructure complete (shielded enclosures, utilities)
- ✓ Beamline components installed
- ✓ Beamline controls verified
- Beamline surveyed**

**A beamline representative should be available to assist the survey team**

**After the beamline is aligned, a final alignment document will be approved by the survey engineer, the APS-U engineer liaison, and the beamline lead**

# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- ✓ FDR approved
- ✓ Survey model approved
- ✓ Infrastructure complete (shielded enclosures, utilities)
- ✓ Beamline components installed
- ✓ Beamline controls verified
- ✓ Beamline surveyed
- Beamline vacuum verified**
- Air lines installed**
- Water system installed and verified**

**As part of the beamline final checkout, these systems will be verified in consultation with beamline staff**

**Residual gas analyzer (RGA) scan will be required for all windowless beamlines**

# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- ✓ FDR approved
- ✓ Survey model approved
- ✓ Infrastructure complete (shielded enclosures, utilities)
- ✓ Beamline components installed
- ✓ Beamline controls verified
- ✓ Beamline surveyed
- ✓ Beamline vacuum verified
- ✓ Air lines installed
- ✓ Water system installed and verified
- ❑ Front end equipment protection system (FEEPS) verified
- ❑ Beamline equipment protection system (BLEPS) verified
- ❑ Personal safety system (PSS) validated

**As part of the beamline final checkout, these systems will be verified by the Safety Interlocks group**



# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- ✓ FDR approved
- ✓ Survey model approved
- ✓ Infrastructure complete (shielded enclosures, utilities)
- ✓ Beamline components installed
- ✓ Beamline controls verified
- ✓ Beamline surveyed
- ✓ Beamline vacuum verified
- ✓ Air lines installed
- ✓ Water system installed and verified
- ✓ FEEPS system verified
- ✓ BLEPS system verified
- ✓ PSS system validated
- E-traveler completed**

**All beamlines have an electronic traveler (e-traveler) that documents the work that has been performed**

# GETTING READY FOR X-RAYS

## Many important beamline readiness steps before first light

- ✓ FDR approved
- ✓ Survey model approved
- ✓ Infrastructure complete (shielded enclosures, utilities)
- ✓ Beamline components installed
- ✓ Beamline controls verified
- ✓ Beamline surveyed
- ✓ Beamline vacuum verified
- ✓ Air lines installed
- ✓ Water system installed and verified
- ✓ FEEPS system verified
- ✓ BLEPS system verified
- ✓ PSS system validated
- ✓ E-traveler completed
- Front-End administrative restriction for shutter locks lifted/ PSS Access Control Interlock System End to End**
- Install/Realignment Configuration Control Work Permit completion**
- Radiation Safety Systems devices tagged**
- Experiment Facilities Operations Group ready for enable**


**Administrative controls and verifications prior to the start of Operations Commissioning of the beamline**

# GETTING READY FOR X-RAYS

## Many important steps before first light

Tracking all beamline readiness tasks:

- ✓ FDR approved
- ✓ Survey model approved
- ✓ Infrastructure complete (shielded enclosures, utilities)
- ✓ Beamline components installed
- ✓ Beamline controls verified
- ✓ Beamline surveyed
- ✓ Beamline vacuum verified
- ✓ Air lines installed
- ✓ Water system installed and verified
- ✓ FEEPS system verified
- ✓ BLEPS system verified
- ✓ PSS system validated
- ✓ E-traveler completed
- ✓ Front-End administrative restriction for shutter locks lifted/ PSS ACIS E2E
- ✓ Install/Realignment CCWP completion
- ✓ RSS devices tagged
- ✓ EFOG ready for enable





# GETTING READY FOR X-RAYS

## Operations Commissioning



- Beamline FDR approved by the Deputy Associate Laboratory Director for Operations, with all relevant recommendations appropriately resolved
- Front End for the beamline is operational
- At least one operational insertion device (ID) for the beamline (ID beamlines only)
- Installation and checkout of all beamline components, controls and systems relevant to Ops Commissioning is complete
- Survey and alignment of beamline RSS components is complete
- Operational PSS and BLEPS systems

<b>PROCEDURE</b>	Page 1 of 9
Advanced Photon Source User Policy and Procedure	SCMS Content ID: APS_2278441 DMS #: APS-PPR-BLS-BL-0007-00001 Revision #: 2 Issue Date: 05/01/2023 Last Reviewed: N/A

### CRRT Guideline for the Restart of APS Beamlines After the APS-U Shutdown

**Changes made in this revision:**  
Original version

**Prepared by:**  
Dean Haefliger, PSC CRRT Chair

**Reviewed by:**  
Wendy VanWingeren, PSC Commissioning Coordinator  
Patricia Pedergnana, PSC PDRC Chair

**Approved by:**  
John Quintana, Interim Deputy Associate Laboratory Director for PSC Operations

The current version of this procedure is accessible from <https://www.aps.gov/Document-Center/>. Print or electronically downloaded copies may be obsolete. Before using such a copy for work direction, employees must verify that it is current by comparing its revision number to that shown in the online version.

# GETTING READY FOR X-RAYS

## Operations Commissioning

- All relevant beamline RSS components tagged and logged into the configuration control database by the Experimental Facilities Operations Group (EFOG)
- Any required temporary supplemental shielding to perform safe commissioning is in place and documented as required by APS procedures
- Any required oxygen deficiency alarms (ODH) are in place, functionally verified, and logged into the EFOG configuration control tracking system
- Beamline specific CRRT procedure for Operations Commissioning is approved
- **Authorization by the PSC Deputy ALD for Operations for the beamline to be brought online**





# THANK YOU

We are working as quickly  
and safely as possible  
to get your beamlines ready.

CONTACT  
Robert Winarski  
x9921  
[winarski@anl.gov](mailto:winarski@anl.gov)