

## Production Schedule For Sector 35 &amp; 27 Contract No. 3G-30001

Hutch Number	Submittal Drawings Sent to Argonne	Submittal Drawings Approved	Fabrication Drawings Complete, Lead and Steel Ordered	Steel and Lead Received, Fabrication Underway	Fabrication Complete- Panels Ship on Dates Shown	Panels Arrive at Argonne	Field installation of Panels and doors Complete	Field Installation of Roof, Floor Trims, Hand rail	Painting Complete	Electrical, PSS and Piping Complete	Cut Concrete for Floor Troughs	Set Lead Floor Gasket	Set Steel Wall Angle	Remove Art. Panel at 35-ID-A	Estimated Beneficial Occupancy from Original Contract Date
<b>35-ID-B</b>	2/12/2013	2/19/2013	3/7/2013	3/27/2013	4/12/2013	4/15/2013	5/14/2013	5/31/2013	6/10/2013	7/10/2013	See Note 2	Note 2	Note 2	Complete	9/1/2013
<b>35-ID-C</b>	2/14/2013	2/21/2013	3/7/2013	3/25/2013	5/1/2013	5/3/2013	6/14/2013	6/19/2013	7/3/2013	8/5/2013	Note 2	Note 2	Note 2	N/A	9/1/2013
<b>35-ID-D</b>	3/1/2013	3/8/2013	3/29/2013	4/15/2013	5/17/2013	5/20/2013	6/24/2013	7/8/2013	7/15/2013	8/23/2013	Note 2	Note 2	Note 2	N/A	9/1/2013
<b>35-ID-E</b>	3/22/2013	3/29/2013	4/19/2013	5/6/2013	6/19/2013	6/21/2013	7/8/2013	7/22/2013	8/5/2013	9/20/2013	Note 2	Note 2	Note 2	N/A	9/20/2013
<b>27-ID-A</b>	4/5/2013	4/12/2013	4/26/2013	5/13/2013	6/28/2013	7/1/2013	9/10/2013	9/19/2013	9/27/2013	10/27/2013	Note 2	Note 2	Note 2	N/A	10/27/2013
<b>27-ID-B</b>	4/26/2013	5/3/2013	5/24/2013	6/12/2013	7/16/2013	7/18/2013	9/24/2013	9/30/2013	10/8/2012	11/15/2013	N/A	Note 2	Note 2	N/A	11/15/2013

**Note-2** Cutting floor troughs, setting floor gasket, setting steel wall angle, or any type of disruptive activities will be done on machine studies days as per the operation schedule or during the shutdowns.