BULLEY & ANDREWS

ARGONNE NATIONAL LABORATORY
LEMONT, IL
BUILDING 400A EXPANSION
3 WEEK LOOK AHEAD SCHEDULE

PROJECT # 112006
WEEK OF: 9/10/2012

		Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
SUBCONTRACTOR	DESCRIPTION	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30
NATIONAL	Remove Construction Fencing		X																			
ACTON	Remove Construction Trailer									X												
ALL TECH	Touch Up Paint	X	X	X	X	X																
B&A	Install Insulation At North Parapet Walls	X	X																			
	Scrub / Clean Floors		X	X																		
	Seal Concrete Floors					X			X													
	Complete Punch List								X	X	X											
	Remove Erosion Control Fencing																					
ROOF's INC	Flood Test Roof			X																		
OPEN	Final Clean Building					X																
TRIUMPH	Caulk Interior Floors / Concrete / Frames				X	X																
G&L	Water Test Building				X																	
JADE	Install Hardware		X																			
	Install Toilet Accessories		X																			
ROBERTS	F&I Temperature Controls	X		X	X																	
	Test And Balance		X	X																		
	Commission AHU				X																	
MASCAL	F&I F.A. System	X																				
	Test F.A. System (Owner)	X	X	X																		
	Connect MEP Equipment				X	X																
	Connect New P.A. System to Existing			X																		
	Install Labels / Directories	X	X	X																		
	Disconnect Trailer								X													
ARCHITECT / OWNER	Punch Building			X	X	X																
	Owner Training								X	X												